BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	construction of CC road at Hosabheedhi 2nd cross Appayanna road in kempegowda ward no -01 of yelahanka Sub division.
2	Sanctioned Estimate No. And Date	JOB NO 001-23-000004
3	Name of the Contractor	Sri Bharath. G R (SR Constructions)
4	Time Stipulated for Completion of work	90 days.
5	Date of Commencement	Dt 10-01-2023
6	Date of Completion:	Dt 23/03/2023.
7	Measurment Recorded	
	M.B No	1169
	Page No	116854 to 116860
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Rama Sanjeevaiah.
	2) Asst. Engineer	Narasimaiah.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
15,00,000/-	11,88,843	—	—	

) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

) Certified that above work has been executed satisfactorily.

ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

Ramesanjeevaiah

Asst. Executive Engineer

ASST. EXE. ENGINEER

Yelahanka Sub Division

SUB DIVISION

(BBMP Yelahanka Zone)

BRUHAT BANGALORE MAHANAGARA PALIKE

Yelahanka, Bangalore